COMPLETION REPORT

1. Name of the Work : Const of RCC drain at 11th Cross of Muthyalamma ward-47.

2. Sanctioned Estimate No and date : A/S-2482/30-10-2013

3. Head of the Account Which Is Chargeable : P 1771 - POW works

4. Entrustment Work Order No & Date : EE/RRND/WO/307/26-02-14

5. Name of the Contractor. : G-VAIV

6. a. Time stipulated for completion of work : 60 days.
   b. Delay in execution of work :

7. Measurement Recorded M.B.No 1744/11-12 Page No. 365916 to 365927

8. Check measurement of the : M.B.No. 1744/11-12
   Page No. 365916 to 365927
   Asst. Executive Engineer, Executive Engineer on, I.K.VISHWAS

9. Name of the Official/ Officer in charge of the work. I.K.VISHWAS.

10. 1) Asst, Engineer / Jr. Engineer :
    2) Asst. Executive Engineer : I.K.VISHWAS.

As per Sanctioned Estimated Amount	Amount claimed as per Accruals	Difference Excess. Saving. Remarks.
19,99,000=00	20,94,927=00	95927=00

(a) Certified that the above work has been completed within the Stipulated time noted in entrustment Order.

(b) Certified that the Contractor has delayed and completed the work for which necessary fine has been recovered.

(c) Certified that the above work has been executed the Contractor Satisfactorily in accordance with the Specification as entrusted in the agreement.

SE (RRN) ZONE

Asst. Engineer

AE/JE, BBMP

Asst. Exe. Engineer,

Asst. Executive Engineer
Yeshwanthpura Sub-Division
Bruhat Bangalore Mahanagara Palike

Bruhat Bangalore Mahanagara Palike

Executive Engineer
Rajarajeshwarinagar Division
Bruhat Bangalore Mahanagara Palike